

Braunstone Town Council
Shakespeare Park - Improvement & Development
Project Timescales

The following is an indicative timescale for the project.

September 2016	<ul style="list-style-type: none"> • Public and Partner Consultation • Consideration by Citizens' Advisory Panel • Pre-application Planning Advice • Establishing wider Partnership arrangements/support • Investigating funding sources
October 2016	<ul style="list-style-type: none"> • Investigating funding sources • Assessment and modifications following consultation • Working Group meet to consider consultation responses and potential amendments to the project • Approval by Policy & Resources Committee of final specifications, timescales and funding for the project and establishment of Panel for awarding Contracts
November 2016	<ul style="list-style-type: none"> • Planning Application Submission (8 Weeks) • Applications for Funding
December 2016	<ul style="list-style-type: none"> • Exploring options around long term leases with Clubs
January 2017	<ul style="list-style-type: none"> • Planning Approval • Preparation of Building Regulation Application and Submission • Obtaining Estimates for Proposals • Tender Submission
February 2017	<ul style="list-style-type: none"> • Commencement of works on Playground • Tender Return
March 2017	<ul style="list-style-type: none"> • Lead in Period • Closure of Tennis Courts for Plant
April 2017	<ul style="list-style-type: none"> • Commencement of Building Works on Pavilion • Commencement of works on Playground
May 2017	<ul style="list-style-type: none"> • Completion of works on Playground
January 2018	<ul style="list-style-type: none"> • Pavilion becomes fully operational • Demolition of Old Pavilion begins • Works on Car Park and Car Park extension • Commencement of work on Tennis Courts
February 2018	<ul style="list-style-type: none"> • Completion of Building Works on Pavilion • Completion of work on Tennis Courts • Site becomes fully operational